

Additional excavation quantity justification

Contract UOB-CIV-2026-041; item C01; correspondence UOB-CIV-VO-001.

Survey reconciliation identified an additional 600 m³ of excavation due to founding-level differences.

Original quantity 2,500 m³ at 18,000 IQD/m³. Original 20% allowance: 500 m³.

Within allowance: $500 \times 18,000 = 9,000,000$ IQD. Excess: $100 \times \text{proposed } 21,000 = 2,100,000$ IQD.

Proposed increase 11,100,000 IQD; effective quantity after approval/application 3,100 m³.

Requested time impact: zero days. Proposed prices require committee approval; this memo does not approve a price.

This is a scenario measurement memo, not an actual signed site survey.

Evidence handling: upload this file to the matching workflow record. Preserve the generated reference and the decision history in EPM.